


BRUHAT BENGALURU MAHANAGARA PALIKE

Item Name	Executive Engineer Yelahanka Division
Project Name	Improvements of Anganwadi Building and Construction of Government School Buildings at Attur Village in Ward No 03 of Yelahanka Satellite Town Sub Division
Project Start Date	12-Feb-21
Project End Date	11-Aug-21
Project Length in Months	180 Days

Assignment	Unit	Tender Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21
1. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of	Cum	205.72	205.72	100	01-03-21	13-03-21	12							
2. Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of	Cum	77.40	77.40	100	15-02-21	20-02-21	5							
3. Dismantling cement concrete flooring or plain cement concrete work including removing and conveying the debris to distance upto 200m (within average thickness of 15 cms)	Sqm	319.30	319.30	100	21-02-21	27-02-21	6							
4. Dismantling plastering and removing the debris with a lead upto 200m.	Sqm	635.73	635.73	100	13-02-21	18-02-21	5							
5. Conveying the excavated earth, debris etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge.	Cum	343.72	343.72	100	13-02-21	15-03-21	30							
6. Excavation 1.5m and above in width in hard rock by chiselling and / or wedging, where blasting is prohibited for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5 m. in depth stacking the	Cum	467.87	467.87	100	16-03-21	22-03-21	6							
7. Providing and Filling in foundation with granite / trap broken metal 150mm. and down size, with approved sand including hand packing, retaining, watering, including cost of all materials and labour with all lead and lift complete as per specifications and	Cum	13.97	13.97	100	24-03-21	27-03-21	3							
8. Providing and laying in position plain cement concrete of mix 1:4:8 M7 5% with OPC cement @ 180kg, with 40mm and down size graded granite metal coarse aggregates @ 850mm and fine aggregates @ 6.5% machine mixed,	Cum	68.74	68.74	100	28-03-21	31-03-21	3							




ಕಾರ್ಯದ ಮುಕ್ತಾಯದ ಅಧಿಕಾರವನ್ನು
ಅಧಿಕಾರಿಗಳಿಗೆ ಮಾರ್ಚ್ 31, 2021 ರಲ್ಲಿ
ಮಾನ್ಯ ಸರ್ಕಾರಕ್ಕೆ ಸಲ್ಲಿಸಲಾಗಿದೆ.

BRUHAT BENGALURU MAHANAGARA PALIKE

Client Name	Executive Engineer Yelahanka Division
Project Name	Improvements of Anganwadi Building and Construction of Government School Buildings at Attur Village in Ward No.03 of Yelahanka Satellite Town Sub Division.
Project Start Date	12-Feb-21
Project End Date	11-Aug-21
Project Length in Months	180 Days

Sl. No.	Assignment	Unit	Tender Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21
9	Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding	Cum	46.71	46.71	100	21-04-21	06-05-21	15							
10	Providing and constructing granite / trap / built size stone masonry in foundation cement mortar 1:6, stone hammerdressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing complete as	Cum	71.52	71.52	100	17-04-21	20-04-21	3							
11	Filling available excavated earth(excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with load upto 50 m. and lift upto 1.5 m. including cost of all	Cum	157.40	157.40	100	17-03-21	24-03-21	7							
12	Conveying the excavated earth, debris etc., with all load and lifts including loading and unloading charges etc., complete as per specifications and directions of Engineer in charge.	Cum	310.48	310.48	100	16-03-21	24-03-21	8							
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications and	Sqm	207.86	207.86	100	08-04-21	12-04-21	4							
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour	Sqm	176.40	176.40	100	30-04-21	03-05-21	3							
15	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specifications and directions of Engineer	Sqm	252.00	252.00	100	18-04-21	05-06-21	48							
16	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and liles, thickness upto 200 mm including cost of all materials, labour complete as per specifications for heights more than 3.50m from ground level.	Sqm	548.69	548.69	100	21-05-21	18-06-21	28							



Signature
 ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಕಾರ್ಯಯಂತ್ರ
 ಯುಎಂಆರ್ ಸರ್ವೆಗಳ ವಿಭಾಗ,
 ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಭೌಗೋಳಿಕ, 10-1

BRUHAT BENGALURU MAHANAGARA PALIKE

Client Name									Executive Engineer Yelahanka Division						
Project Name									Improvement of Anganwadi Building and Construction of Government School Buildings at Attur Village in Ward No 03 of Yelahanka Satellite Town Sub Division.						
Project Start Date									12-Feb-21						
Project End Date									11-Aug-21						
Project Length in Months									180 Days						
Sr	Assignment	Unit	Tender Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21
17	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and beams in floors including cost of all materials, labour complete as per specifications and directions of Engineer in charge	Sqm	29.01	29.01	100	23-05-21	25-06-21	33							
18	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam launchings, cantilever girders, brissoles and lintels not exceeding 1m in depth including cost of all materials, labour	Sqm	216.24	216.24	100	21-05-21	18-06-21	28							
19	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for stairs (including landings) except spiral staircase including cost of all materials, labour complete as per specifications and directions of Engineer	Sqm	53.65	53.65	100	19-05-21	20-06-21	32							
20	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 140kgs, with 20mm and down size graded granite metal coarse aggregates @ 70 cum and fine aggregate @ 0.47cum, with super plasticizers @ 3 liters	Cum	177.00	177.00	100	14-04-21	05-05-21	21							
21(a)	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 140kgs, with 20mm and down size graded granite metal coarse aggregates @ 70cum and fine aggregate @ 0.47cum, with superplasticizer @ 3lit	Cum	17.08	17.08	100	11-05-21	14-05-21	20							
21(b)	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 140kgs, with 20mm and down size graded granite metal coarse aggregates @ 70cum and fine aggregate @ 0.47cum, with superplasticizer @ 3lit	Cum	5.95	5.95	100	06-06-21	07-06-21	1							
22	Providing and having cement concrete using 20 mm and down size granite coarse aggregate and fine aggregate of ready mixed concrete (RMC), for R.F.T. under bed in 15 mm thick layers and well compacted including vibrating, curing, etc. for all scope	Cum	107.15	107.15	100	29-05-21	10-06-21	30							
23(a)	Providing T & B form @ 90% and reinforcement for R.F.T. work including straightening, cutting, bending, lashing, placing in position, lagging and fix or welding whatever required, tying with binding wire and adhering to the adjoining members	Items	11.11	11.11	100	01-04-21	21-05-21	50							

പരിപാടി
 മലയാള സാഹിത്യ സഭയുടെ
 വാർഷിക സമ്മേളന സമ്മേളനം,
 ൧൯൭൦.൧, മേയ്-10

BRUHAT BENGALURU MAHANAGARA PALIKE

Client Name: Executive Engineer Yelahanka Division
 Project Name: Improvements of Anganwadi Building and Construction of Government School Buildings at Attur Village in Ward No.03 of Yelahanka Satellite Town Sub Division.
 Project Start Date: 12-Feb-21
 Project End Date: 11-Aug-21
 Project Length in Months: 180 Days

Assignment	Unit	Tender Qty	Qty of Work done	% Of Work done	Start Date	End Date	No. of Working Days	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21
13) Providing T.M.T bars 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, locking, placing in position, lapping and / or welding wherever required, tying with bending wire and anchoring to the adjoining members.	Tons	5.67	5.67	100	28-05-21	22-06-21	25							
14) Construction of Embankment with Material Gravel/Murrum, KSRBB M300-51. Construction of embankment with approved material Gravel/Murrum with all lifts and loads, transporting to site, spreading, grading to required slope and compacting.	Cum	86.49	86.49	100	03-05-21	06-05-21	3							

LEGEND

Planned %
 Executed %

Kaviraj
 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂತರು
 ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
 ಕೆ.ಬಿ.ಎಂ.ಹಿ. ಬೆಂಗಳೂರು-108